

January 4, 2006

Honorable Mayor and Members of
the Hermosa Beach City Council

Regular Meeting of
January 10, 2006

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of November 30, 2005

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-104 BAYVIEW POST-UNDERGROUNDING STREET IMPROVEMENTS – FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 12/09/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS – FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 03/10/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	02/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD UPON COMPLETION OF UUD
BID OPENING	TBD UPON COMPLETION OF UUD
TO COUNCIL FOR AWARD	TBD UPON COMPLETION OF UUD
BEGIN CONSTRUCTION	TBD UPON COMPLETION OF UUD
END CONSTRUCTION	TBD UPON COMPLETION OF UUD

PROJECT NO. CIP 05-109 CONCRETE ROAD RECONSTRUCTION – VARIOUS LOCATIONS – DINO D'EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	1/06
DESIGN & ENGINEERING (PS&E)	2/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	4/06
TO COUNCIL FOR AWARD	4/06
BEGIN CONSTRUCTION	5/06
END CONSTRUCTION	6/06

PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS – DINO D'EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS – SLURRY SEAL AT VARIOUS LOCATIONS – DINO D’EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	03/06
TO COUNCIL FOR AWARD	04/06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

PROJECT NO. CIP 04-113 STREET IMPROVEMENTS – CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS – DINO D’EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/28/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/16/05
TO COUNCIL FOR AWARD	COMPLETED 06/28/05
BEGIN CONSTRUCTION	COMPLETED 08/29/05
END CONSTRUCTION	09/26/05 ONLY PUNCHLIST ITEMS REMAIN

PROJECT NO. CIP 04-115 STREET IMPROVEMENTS – 20TH ST. FROM VALLEY DR. TO POWER ST. – DINO D’EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 08/16/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 01/20/05
TO PW COMMISSION FOR REVIEW	COMPLETED 12/05/04
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	COMPLETED 06/21/05
END CONSTRUCTION	COMPLETED 08/16/05

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS – PIER AVE., HERMOSA AVE. TO PCH – FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	01/06
DESIGN & ENGINEERING (PS&E)	07/06
TO PW COMMISSION FOR REVIEW	09/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/06
BID OPENING	11/06
TO COUNCIL FOR AWARD	12/06
BEGIN CONSTRUCTION	01/07
END CONSTRUCTION	06/07

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS – MANHATTAN AVE. 1ST ST. TO CITY LIMITS – DINO D’EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 10/26/04
DESIGN & ENGINEERING (PS&E)	12/05
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 04-118 STREET IMPROVEMENTS – STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT – HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-119 STREET IMPROVEMENTS – HERMOSA AVE., 26TH – 35TH STS.; LONGFELLOW AVE., MANHATTAN TO INGLESIDE – FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD

PROJECT NO. CIP 05-120 STREET IMPROVEMENTS – VARIOUS LOCATIONS, FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	02/06
DESIGN & ENGINEERING (PS&E)	03/06
TO PW COMMISSION FOR REVIEW	02/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD

PROJECT NO. CIP 05-121 STREET IMPROVEMENTS – AVIATION BLVD. TREE PROJECT – RICK MORGAN, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 99-409* MANHOLE REPAIR/RECONSTRUCTION – DINO D'EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	COMPLETED 05/23/05
END CONSTRUCTION	COMPLETED 07/26/05 ONLY PUNCH LIST ITEMS REMAIN

PROJECT NO. CIP 00-412 SEWER REHAB/RECON TARGET AREA 2 – DINO D'EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING - LIMITED LINING ONLY	COMPLETED 07/15/03
DESIGN & ENGINEERING (PS&E)	PARTIAL DESIGN 1/31/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 02/08/05
BID OPENING	COMPLETED 03/10/05
TO COUNCIL FOR AWARD	COMPLETED 03/22/05
BEGIN CONSTRUCTION	COMPLETED 05/23/05
END CONSTRUCTION	COMPLETED 07/26/05 ONLY PUNCH LIST ITEMS REMAIN

PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS – TARGET AREAS 2 THRU 4 – DINO D'EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 07/15/05
DESIGN & ENGINEERING (PS&E)	2/06
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS – FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	COMPLETED 04/28/05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 07/26/05
BID OPENING	03/06
TO COUNCIL FOR AWARD	04/06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS, EDITH RODAWAY PARK – HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 04-535 CLARK FIELD IMPROVEMENTS – HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION – PHASE 2 – RICK MORGAN, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	11/05
DESIGN & ENGINEERING (PS&E)	01/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4 – HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 9/30/04
DESIGN & ENGINEERING (PS&E)	COMPLETED 7/10/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	12/05
BID OPENING	01/06
TO COUNCIL FOR AWARD	01/06
BEGIN CONSTRUCTION	02/06
END CONSTRUCTION	06/06

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III – DINO D'EMILIA, PROJECT ENGINEER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 08/29/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 05/27/03
BID OPENING	COMPLETED 07/01/04
TO COUNCIL FOR AWARD	COMPLETED 07/27/04
BEGIN CONSTRUCTION	COMPLETED 09/13/04
END CONSTRUCTION	11/05

PROJECT NO. CIP 99-631 BEACH RESTROOMS – REHABILITATION – FRANK SENTENO, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-633 RE-ROOFING CITY BUILDINGS – HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	09/05
DESIGN & ENGINEERING (PS&E)	11/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	11/05
TO COUNCIL FOR AWARD	11/05
BEGIN CONSTRUCTION	12/05
END CONSTRUCTION	12/05

PROJECT NO. CIP 02-634 CITY BUILDINGS – EXTERIOR PAINTING – HOMAYOUN BEHBOODI, PROJECT ENGINEER


DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	TBD
END CONSTRUCTION	TBD

● Indicates Construction Completed


*TBD – TO BE DETERMINED

Respectfully submitted,

Concur:



Richard D. Morgan, P.E.
Director of Public Works/City Engineer



Stephen R. Burrell
City Manager

H:\B95\PWFILES\CCITEMS\cip progress reports November 05-06.doc