

December 28, 2005

Honorable Mayor and Members of
The Hermosa Beach City Council

Regular Meeting of
January 10, 2006

**PROJECT NO. CIP 02-108 STREET IMPROVEMENTS 2nd STREET FROM
PACIFIC COAST HIGHWAY TO THE STRAND AND MONTEREY BOULEVARD
FROM 4th STREET TO HERONDO STREET - ACCEPTANCE**

Recommendation:

It is recommended that the City Council:

1. Accept the work by Alliance Streetworks, Inc. for Project No. CIP 02-108 Street Improvements 2nd Street from Pacific Coast Highway to The Strand and Monterey Boulevard from 4th Street to Herondo Street;
2. Authorize the Mayor to sign the Notice of Completion; and
3. Authorize Staff to release payment to Alliance Streetworks, Inc. (10% retained for 35 days following filing of Notice of Completion).

Background:

On December 14, 2004, City Council approved the award of the construction contract for Project CIP 02-108 Street Improvements 2nd Street from Pacific Coast Highway to The Strand and Monterey Boulevard from 4th Street to Herondo Street to Alliance Streetworks, Inc.

The street work consisted of handicap access ramps, curbs & gutters, driveways, cross-gutters, replacement of sidewalk panels, replacement of traffic markings and detector loops, removal and replacement of sewer manhole covers, adjustment of manhole covers and utility boxes to grade, and restoration of traffic striping, markings and raised pavement markers. Pavement rehabilitation consisted of milling and asphalt overlay, concrete and/or asphalt pavement spot repairs as well as the re-construction of the intersections at 2nd Street and Monterey Blvd, 2nd Street and Manhattan Avenue, and 2nd Street at Pacific Coast Highway. Work also included the replacement of some of the existing curbs in 2nd Street with monolithic curb and gutters to address drainage deficiencies that will help prolong the life of the new pavement overlay.

Analysis:

The project was constructed according to the plans, specifications and change orders prepared by Staff; therefore, Staff recommends acceptance of the work as complete.

The project was completed on schedule.

| | |
|---------------------|-----------------|
| Start date: | March 7, 2005 |
| Contract time: | 50 working days |
| Time Suspended: | 0 days |
| Date of completion: | May 13, 2005 |

All punch list items have been completed.

Fiscal Impact:

The project was completed under budget and the remaining unexpended project balance is approximately \$42,700.

Attachment: Notice of Completion

Respectfully submitted,

Concur:




Frank J. Senteno, P.E.
Associate Engineer



Richard D. Morgan, P.E.
Director of Public Works/City Engineer

Noted for Fiscal Impact:

Concur:



Viki Copeland
Finance Director



Stephen Burrell
City Manager

| | |
|---|--|
| <p>RECORDING REQUESTED BY</p> <p>AND WHEN RECORDED MAIL TO</p> <div style="border: 1px solid black; padding: 10px; margin: 0 auto; width: 80%;"> <p>City of Hermosa Beach Office of the City Clerk 1315 Valley Drive Hermosa Beach, CA 90254</p> </div> | |
|---|--|

SPACE ABOVE THIS LINE FOR RECORDER'S USE

NOTICE OF COMPLETION

Notice pursuant to Civil Code Section 3093, must be filed within 10 days after completion (See reverse side for Complete requirements.)

Notice is hereby given that:

1. The undersigned is owner or corporate officer of the owner of the interest or estate stated below in the property hereinafter described:
2. The full name of the owner is City of Hermosa Beach
3. The full address of the owner is 1315 Valley Dr. Hermosa Beach, CA 90254
4. The nature of the interest or estate of the owner is; In fee.

N/A

(If other than fee, strike "In fee" and insert, for example "purchaser under contract of purchase," or "lessee")
5. The full names and full addresses of all persons, if any, who hold title with the undersigned as joint tenants or as tenants in common are:

| NAMES | ADDRESSES |
|---|---|
| City of Hermosa Beach A Municipal Corporation | 1315 Valley Dr, Hermosa Beach, CA 90254 |
6. A work of improvement on the property hereinafter described, was completed on May 13, 2005 The work done was:
Street rehabilitation; removal and replacement of curb & gutter, sidewalk, driveways, traffic markings, traffic loops, adjustment of manhole covers
7. The name of the contractor, if any, for such work of improvement was Alliance Streetworks, Inc.
1111 E. Kimberly Avenue, Anaheim CA 92801

December 14, 2004

(If no contractor for work of improvement as a whole, insert "none".) (Date of Contract)
8. The property on which said work of improvement was completed is in the city of Hermosa Beach
County of Los Angeles, State of California, and is described as follows:
2nd Street from Pacific Coast Highway to The Strand and Monterey Boulevard from 4th Street to Herondo Street
9. The street address of said property is None

(If no street address has been officially assigned, insert "none".)

Dated: 01-10-2006

Verification for Individual Owner

Signature of owner or corporate officer of owner
named in paragraph 2 or his agent

VERIFICATION

I, the undersigned, say: I am the Mayor the declarant of the foregoing

("President of", "Manager of", "A Partner of", "Owner of", etc.)

notice of completion; I have read said notice of completion and know the contents thereof; the same is true of my own knowledge.

I declare under penalty of perjury that the foregoing is true and correct.

Executed on January 10, 2006 at Hermosa Beach, California

(Date of signature.)
(City where signed.)

(Personal signature of the individual who is swearing that the contents of the
notice of completion are true)