Regular Meeting of April 22, 2003

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of March 31, 2003

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-108 STREET IMPROVEMENTS -2^{ND} ST. FROM PCH TO THE STRAND; MONTEREY FROM HERONDO TO 4^{TH} ST.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	03/03
DESIGN & ENGINEERING (PS&E)	05/03
TO PW COMMISSION FOR REVIEW	06/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/03
BID OPENING	08/03
TO COUNCIL FOR AWARD	10/03
BEGIN CONSTRUCTION	11/03
END CONSTRUCTION	01/04

PROJECT NO. CIP 00-140 11[™] PLACE ON-STREET PARKING IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/22/02
DESIGN & ENGINEERING (PS&E)	05/03
TO PW COMMISSION FOR REVIEW	06/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/03
BID OPENING	08/03
TO COUNCIL FOR AWARD	10/03
BEGIN CONSTRUCTION	11/03
END CONSTRUCTION	01/04

PROJECT NO. CIP 02-147 CURB-CUTS/HANDICAP RAMPS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 09/15/02
DESIGN & ENGINEERING (PS&E)	BEING REVIEWED BY COUNTY
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	04/03
TO COUNCIL FOR AWARD	04/03
BEGIN CONSTRUCTION	05/03
END CONSTRUCTION	09/03

PROJECT NO. CIP 01-159 HILLCREST AND RHODES, 18TH ST. TO 21ST STREET

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	COMPLETED	08-09-01
DESIGN & ENGINEERING (PS&E)	COMPLETED	05-16-02
TO PW COMMISSION FOR REVIEW	COMPLETED	01/16/02; 3/20/02
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED	09/10/02
BID OPENING	COMPLETED	10/17/02
TO COUNCIL FOR AWARD	COMPLETED	11/12/02
BEGIN CONSTRUCTION	COMPLETED	01/21/03
END CONSTRUCTION	04/03	

PROJECT NO. CIP 01-174 ARTESIA BOULEVARD IMPROVEMENTS - PCH TO HARPER

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	05/03
DESIGN & ENGINEERING (PS&E)	05/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	06/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	07/03
END CONSTRUCTION	08/03

PROJECT NO. CIP 02-185 5[™] STREET - PCH TO ARDMORE

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/23/03
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	N/A – MULTI-CITY REVIEW
TO COUNCIL FOR APPROVAL OF AGREEMENT	06/03
BID OPENING	N/A
TO COUNCIL FOR AWARD	09/03 TO REDONDO BEACH CC
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	12/03

PROJECT NO. CIP 02-187 5TH STREET - PCH TO PROSPECT AND GENTRY

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/23/03
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	06/03
BID OPENING	07/03
TO COUNCIL FOR AWARD	09/03
BEGIN CONSTRUCTION	10/03
END CONSTRUCTION	12/03

PROJECT NO. CIP 02-189 MYRTLE AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 9/12/02
DESIGN & ENGINEERING (PS&E)	03/03
TO PW COMMISSION FOR REVIEW	COMPLETED 3/19/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/03

PROJECT NO. CIP 00-192 LOMA AREA STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/08/00
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	COMPLETED 12/13/00
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	COMPLETED 01/14/03
BEGIN CONSTRUCTION	COMPLETED 03/10/03
END CONSTRUCTION	08/03

PROJECT NO. CIP 02-193 VARIOUS STREET IMPROVEMENTS #4

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	PROJECT ON HOLD
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 99-409 MANHOLE REPAIR/RECONSTRUCTION

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	12/02
DESIGN & ENGINEERING (PS&E)	12/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	01/03
TO COUNCIL FOR AWARD	02/03
BEGIN CONSTRUCTION	02/03
END CONSTRUCTION	03/03

PROJECT NO. CIP 00-410 SEWER REHABILITATION - LOMA AREA

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	COMPLETED 12/13/00
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	COMPLETED 01/14/03
BEGIN CONSTRUCTION	COMPLETED 03/10/03
END CONSTRUCTION	08/03

PROJECT NO. CIP 00-411 SEWER REHABILITATION, AREA 1

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 3-27-02
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/05/02
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 11/12/02
BID OPENING	COMPLETED 12/12/02
TO COUNCIL FOR AWARD	COMPLETED 01/14/03
BEGIN CONSTRUCTION	COMPLETED 02/24/03
END CONSTRUCTION	08/03

PROJECT NO. CIP 95-507 VALLEY PARK IMPROVEMENTS

DESCRIPTION	STATUS
PRELIMINARY ENGINEER ING	COMPLETED 06-24-99
DESIGN & ENGINEERING (PS&E)	COMPLETED 03-05-01
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO AD VERTISE	3/27/01 BACK TO STAFF; COMPLETED
	2/25/02
BID OPENING	COMPLETED 4/18/02
TO COUNCIL FOR AWARD	COMPLETED 6/25/02
BEGIN CONSTRUCTION	COMPLETED 9/03/02
END CONSTRUCTION	04/03

PROJECT NO. CIP 95-622 CITY HALL REMODEL - ADA UPGRADES

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED
DESIGN & ENGINEERING (PS&E)	COMPLETED
TO PW COMMISSION FOR REVIEW	N/A
CM AGREEMENT TO COUNCIL FOR APPROVAL	COMPLETED 11/28/00
CONSTRUCTIBILITY REVIEW	COMPLETED
RELOCATION PROGRAMMING	COMPLETED
TO COUNCIL FOR APPROVAL OF PLANS & SPECS, ADVERTISE	COMPLETED 05/22/01
BID OPENING	COMPLETED 07/12/01
TO COUNCIL FOR AWARD; ALTERNATE AWARD	COMPLETED 08/28/01; 09/25/01
BEGIN CONSTRUCTION	COMPLETED 10/29/01
END CONSTRUCTION/ACCEPTANCE	04/03

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES

DESCRIPTION	STATUS
	8/26/02 ON HOLD PER S. BLUMENFELD
PRELIMINARY ENGINEERING	COMPLETED 8/12/02
DESIGN & ENGINEERING (PS&E)	01/03
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	05/03
TO COUNCIL FOR AWARD	06/03
BEGIN CONSTRUCTION	07/03
END CONSTRUCTION	09/03

PROJECT NO. CIP 00-630 PIER RENOVATION, PHASE III

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03-08-00
DESIGN & ENGINEERING (PS&E)	04/03
TO PW COMMISSION FOR REVIEW	05/03
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/03
BID OPENING	06/03
TO COUNCIL FOR AWARD	07/03
BEGIN CONSTRUCTION	08/03
END CONSTRUCTION	10/04

PROJECT NO. CIP 01-633 CITY BUILDINGS - RE-ROOFING

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

PROJECT NO. CIP 02-634 CITY BUILDINGS - EXTERIOR PAINTING

DESCRIPTION	STATUS
	PROJECT ON HOLD
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	
TO PW COMMISSION FOR REVIEW	
TO COUNCIL FOR APPROVAL TO ADVERTISE	
BID OPENING	
TO COUNCIL FOR AWARD	
BEGIN CONSTRUCTION	
END CONSTRUCTION	

Indicates Construction Completed *TBD – TO BE DETERMINED

Respectfully submitted,	Concur:
Richard D. Morgan Interim Director of Public Works/City Engineer	Stephen R. Burrell City Manager

F:\B95\PWFILES\CCITEMS\progress reports 3-03.doc