Regular Meeting of February 28, 2006

PROJECT STATUS REPORT

Recommendation:

It is recommended that Council receive and file this report.

As of January 31, 2006

Summary:

This report gives the status of capital improvement projects that are either under design or construction. Capital improvement projects not indicated in this report can be found in the department's Monthly Activity Report.

Project Status:

PROJECT NO. CIP 02-104 BAYVIEW POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 12/09/05
DESIGN & ENGINEERING (PS&E)	04/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	TBD
BEGIN CONSTRUCTION	3 RD QTR FY 06-07 EST.
END CONSTRUCTION	TBD

PROJECT NO. CIP 02-106 BEACH DRIVE POST-UNDERGROUNDING STREET IMPROVEMENTS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/10/05
DESIGN & ENGINEERING (PS&E)	04/06
TO PW COMMISSION FOR REVIEW	04/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD UPON COMPLETION OF UUD
BÍD OPENING	TBD UPON COMPLETION OF UUD
TO COUNCIL FOR AWARD	TBD UPON COMPLETION OF UUD
BEGIN CONSTRUCTION	2 ND QTR FY 06-07 (EST)
END CONSTRUCTION	TBD UPON COMPLETION OF UUD

PROJECT NO. CIP 05-109 CONCRETE ROAD RECONSTRUCTION - VARIOUS LOCATIONS

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	03/06
DESIGN & ENGINEERING (PS&E)	04/06
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	05/06
TO COUNCIL FOR AWARD	06/06
BEGIN CONSTRUCTION	06/06
END CONSTRUCTION	06/06

PROJECT NO. CIP 05-110 SLURRY/CRACK SEALING AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	04/06
DESIGN & ENGINEERING (PS&E)	06/06
TO PW COMMISSION FOR REVIEW	06/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/06
BID OPENING	08/06
TO COUNCIL FOR AWARD	08/06
BEGIN CONSTRUCTION	09/06
END CONSTRUCTION	09/06

PROJECT NO. CIP 04-112 STREET IMPROVEMENTS - SLURRY SEAL AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	06/06
TO PW COMMISSION FOR REVIEW	06/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/06
BID OPENING	08/06
TO COUNCIL FOR AWARD	08/06
BEGIN CONSTRUCTION	09/06
END CONSTRUCTION	09/06

PROJECT NO. CIP 04-113 STREET IMPROVEMENTS - CONCRETE ROAD RECONSTRUCTION AT VARIOUS LOCATIONS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 03/04/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 04/28/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 06/16/05
TO COUNCIL FOR AWARD	COMPLETED 06/28/05
BEGIN CONSTRUCTION	COMPLETED 08/29/05
END CONSTRUCTION - PENDING RECEIPT SURVEY RECORDS	ACCEPTANCE 02/14/06

PROJECT NO. CIP 04-116 STREET IMPROVEMENTS - PIER AVE., HERMOSA AVE. TO PCH

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	02/06
DESIGN & ENGINEERING (PS&E)	07/06
TO PW COMMISSION FOR REVIEW	09/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	10/06
BID OPENING	11/06
TO COUNCIL FOR AWARD	12/06
BEGIN CONSTRUCTION	01/07
END CONSTRUCTION	06/07

PROJECT NO. CIP 04-117 STREET IMPROVEMENTS - MANHATTAN AVE. 15T ST. TO CITY LIMITS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 10/26/04
DESIGN & ENGINEERING (PS&E)	03/06
TO PW COMMISSION FOR REVIEW	03/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/06
BID OPENING	06/06
TO COUNCIL FOR AWARD	06/06
BEGIN CONSTRUCTION	07/06
END CONSTRUCTION	10/06

PROJECT NO. CIP 04-118 STREET IMPROVEMENTS - STRAND BIKEWAY LIGHT FIXTURE REPLACEMENT

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	N/A
DESIGN & ENGINEERING (PS&E)	N/A
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A
BID OPENING	COMPLETED 12/01/05
TO COUNCIL FOR AWARD	COMPLETED 01/10/06
BEGIN CONSTRUCTION	02/06
END CONSTRUCTION	04/06

PROJECT NO. CIP 05-119 STREET IMPROVEMENTS -- HERMOSA AVE., LONGFELLOW AVE.

DESCRIPTION	STATUS
PRELIMINARY ENGINEERING	TBD
DESIGN & ENGINEERING (PS&E)	TBD
TO PW COMMISSION FOR REVIEW	TBD
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD
BID OPENING	TBD
TO COUNCIL FOR AWARD	2 ^{NO} QTR FY 06-07
BEGIN CONSTRUCTION	TBD

PROJECT NO. CIP 05-120 STREET IMPROVEMENTS - VARIOUS LOCATIONS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	04/06
DESIGN & ENGINEERING (PS&E)	06/06
TO PW COMMISSION FOR REVIEW	06/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/06
BID OPENING	08/06
TO COUNCIL FOR AWARD	08/06
BEGIN CONSTRUCTION	09/06

PROJECT NO. CIP 05-121 STREET IMPROVEMENTS - AVIATION BLVD. TREE PROJECT

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 8/31/*05
DESIGN & ENGINEERING (PS&E)	02/06
TO PW COMMISSION FOR REVIEW	03/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	04/06
BID OPENING	04/06
TO COUNCIL FOR AWARD	05/06
BEGIN CONSTRUCTION	05/06
END CONSTRUCTION	06/06

PROJECT NO. CIP 00-413 SEWER IMPROVEMENTS - TARGET AREAS 2 THRU 4

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	COMPLETED 07/15/05	
DESIGN & ENGINEERING (PS&E)	06/06	
TO PW COMMISSION FOR REVIEW	06/06	
TO COUNCIL FOR APPROVAL TO ADVERTISE	07/06	
BID OPENING	07/06	
TO COUNCIL FOR AWARD	07/06	
BEGIN CONSTRUCTION	08/06	
END CONSTRUCTION	10/06	

PROJECT NO. CIP 03-418 UPGRADE OF SEWER PUMP STATIONS

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	COMPLETED 04/28/05
DESIGN & ENGINEERING (PS&E)	COMPLETED 12/31/05
TO PW COMMISSION FOR REVIEW	N/A
TO COUNCIL FOR APPROVAL TO ADVERTISE	COMPLETED 07/26/05
BID OPENING	05/06
TO COUNCIL FOR AWARD	06/06
BEGIN CONSTRUCTION	07/06
END CONSTRUCTION	08/06

PROJECT NO. CIP 04-534 PARK IMPROVEMENTS – HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS - REVISED	
	E. RODAWAY PARK	
PRELIMINARY ENGINEERING	2/06	
DESIGN & ENGINEERING (PS&E)	TBD	
TO PW COMMISSION FOR REVIEW	TBD	
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD	
BID OPENING	TBD	
TO COUNCIL FOR AWARD	TBD	
BEGIN CONSTRUCTION	TBD	
END CONSTRUCTION	TBD	

PROJECT NO. CIP 04-535 CLARK FIELD IMPROVEMENTS - HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	02/06	
DESIGN & ENGINEERING (PS&E)	03/06	
TO PW COMMISSION FOR REVIEW	05/06	
TO COUNCIL FOR APPROVAL TO ADVERTISE	05/06	
BID OPENING	06/06	
TO COUNCIL FOR AWARD	06/06	
BEGIN CONSTRUCTION	07/06	
END CONSTRUCTION	09/06	

PROJECT NO. CIP 02-612 PUBLIC WORKS YARD RENOVATION - PHASE 2 - RICK MORGAN, PROJECT ENGINEER

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	COMPLETED 11/01/05	
DESIGN & ENGINEERING (PS&E)	COMPLETED 11/08/05	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	TBD	
BID OPENING	TBD	
TO COUNCIL FOR AWARD	TBD	
BEGIN CONSTRUCTION	TBD	
END CONSTRUCTION	TBD	

PROJECT NO. CIP 02-626 COMMUNITY CENTER THEATER ADA UPGRADES PHASES 3 & 4 - HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS	
	REVISED	
PRELIMINARY ENGINEERING	COMPLETED 9/30/04	
DESIGN & ENGINEERING (PS&E)	COMPLETED 7/10/05	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL OF DESIGN & SPECS	N/A	
BID OPENING	02/09/06	
TO COUNCIL FOR AWARD	02/06	
BEGIN CONSTRUCTION	03/06	
END CONSTRUCTION	06/06	

PROJECT NO. CIP 99-631 BEACH RESTROOMS - REHABILITATION

DESCRIPTION	STATUS
	REVISED
PRELIMINARY ENGINEERING	03/06
DESIGN & ENGINEERING (PS&E)	05/06
TO PW COMMISSION FOR REVIEW	06/06
TO COUNCIL FOR APPROVAL TO ADVERTISE	08/06
BID OPENING	09/06
TO COUNCIL FOR AWARD	10/06
BEGIN CONSTRUCTION	10/06
END CONSTRUCTION	TBD

PROJECT NO. CIP 05-633 RE-ROOFING CITY BUILDINGS - HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	COMPLETED 10/03/05	
DESIGN & ENGINEERING (PS&E)	COMPLETED 10/31/05	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	COMPLETED 12/01/05	
TO COUNCIL FOR AWARD	COMPLETED 12/13/05	
BEGIN CONSTRUCTION	STARTED 01/10/06	
END CONSTRUCTION	02/06	

PROJECT NO. CIP 02-634 CITY BUILDINGS - EXTERIOR PAINTING - HOMAYOUN BEHBOODI, PROJECT ENGINEER

DESCRIPTION	STATUS	
PRELIMINARY ENGINEERING	04/06	
DESIGN & ENGINEERING (PS&E)	N/A	
TO PW COMMISSION FOR REVIEW	N/A	
TO COUNCIL FOR APPROVAL TO ADVERTISE	N/A	
BID OPENING	05/06	
TO COUNCIL FOR AWARD	05/06	
BEGIN CONSTRUCTION	06/06	
END CONSTRUCTION	06/06	

TBD - TO BE DETERMINED

Respectfully submitted,

Concur:

Richard D. Morgan, P.E.

Director of Public Works/City Engineer

City Manager